Comfort. Under control.

Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-22 Dough Minors Room	**Status :**	NotSubmitted
Assigned Organization :	National TAB	**Asset :**	
Requesting Organization :	National TAB		

CheckList Item Details

GMAU-22

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	
Unit Has Exhaust\Relieft Fans & How Many	
Verify outside air damper position & note approximate open amount (visual). Attached Picture	
No Relief/Exhaust in Operation @ Time of Testing	
Fan Total Pressure Recorded	
Fan VFD Speed (HZ)	
OA Damper Position (Controls Output)	