Comfort. Under control.

Nestle (Mt Sterling, KY)

CheckList Information

Name :	MAU-5-93/WEST MAINTENANCE	**Status :**	NotSubmitted
Assigned Organization :	National TAB	**Asset :**	
Requesting Organization :	National TAB		

CheckList Item Details

MAU	
Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	GAS VALVE FOR HEATER IS TURNED OFF, NO OTHER ISSUES
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	NA
Verify outside air damper position & note approximate open amount (visual). Attached Picture	NA
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	NA
Fan Total Pressure Recorded	SUCTION: -0.458" DISCHARGE: 0.130"
Fan VFD Speed (HZ)	NA
OA Damper Position (Controls Output) include picture of damper position.	NA
Attach picture of each asset	Yes
Unit Operation	
Heating	Yes
Cooling	No
Wash-Down Validation	N/A
Make, Model, and Serial Number:	HARTZELL, 81-32-PK3, 930253 MOTOR: 3HP, 460V, 4.8A