Comfort. Under control.

[redacted]

CheckList Information

Name :	TAB READINESS	**Status :**	NotSubmitted
Assigned Organization :	National TAB	**Asset :**	
Requesting Organization :	National TAB		

CheckList Item Details

MANDATORY SCHEDULING INFORMATION (THE INFORMATION BELOW IS REQUIRED TO BE FILLED OUT PRIOR TO JOB BEING PLACED ON THE SCHEDULE)

Certificate of Occupancy (C.O.) date:	2/12
Is the TAB report required for the city to issue the C.O.?	does not believe we do
Permanent power is provided to the building? If not when is it scheduled	yes
Fire final date:	
Scheduled date for startups:	1 already started
Opening date	unknown typ 2wk after to
Tentative TAB Date:	

BUILDING INFORMATION

Does building have a roof hatch or a ladder for roof access?	
Will there be ladders available on site to access ductwork above the ceiling?	

IN ORDER FOR US TO ARRIVE ON SITE, THE FOLLOWING ITEMS MUST BE COMPLETED PRIOR TO OUR ARRIVAL ON SITE. (THERE WILL BE A CANCELLATION CHARGE IF CANCELLED AFTER ARRIVAL)

Gas service is provided to the building	yes
Doors and windows installed	yes
Thermostats and sensors are 100% wired and functional	yes

All ceiling tiles are installed	comp 1/29
Kitchen equipment in place under the hood and able to be turned on	sched 1/29
Ductwork and diffusers are all installed?	comp 1/29
Mechanical contractor will be on site for duration of TAB or on-call and available to be on site within 30 minutes?	on site

Notes/Comments :