Genki (West Chester)

CheckList Information

Name :	Hood/Finals Checklist	**Status :**	NotSubmitted
Assigned Organization :	Air Solutions, Inc	**Asset :**	
Requesting Organization :	Air Solutions, Inc		

CheckList Item Details

FINAL INSPECTION DATES	
HOOD INSTALLER	
Ductwork Inspection	09/17/2021
Fire Wrap Inspection	09/20/2021
Additional Comments	
PLUMBING	
Plumbing Inspection	
Additional Comments	GC to let us know when this will be completed
ELECTRICAL	
98% Electrical Inspection	
Additional Comments	GC to let us know when this will be completed
Service	
Start Up & Pretest	09/28/2021
Additional Comments	Tentative date, GC will verify this is a good date
FIRE SUPPRESSION	
Final Ansul Test	09/29/2021
Additional Comments	Tentative date, GC will verify this is a good date