Genki (West Chester)

CheckList Information

Name : Hood/Finals Checklist **Status :** NotSubmitted

Assigned Organization : Air Solutions, Inc **Asset :**

Requesting Organization : Air Solutions, Inc

CheckList Item Details

FINAL INSPECTION DATES	
HOOD INSTALLER	
Ductwork Inspection	10/05/2021
Fire Wrap Inspection	09/20/2021
Additional Comments	Ductwork does not have to be wrapped.
PLUMBING	
Plumbing Inspection	10/11/2021
Additional Comments	Finals will be completed week of 10/11
ELECTRICAL	
98% Electrical Inspection	10/11/2021
Additional Comments	Finals will be completed week of 10/11
Service	
Start Up & Pretest	10/13/2021
Additional Comments	Tentative date, GC will verify this is a good date
FIRE SUPPRESSION	
Final Ansul Test	10/15/2021
Additional Comments	Tentative date, GC will verify this is a good date