NATIONAL TAB

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1							215	#DIV/0!	#DIV/0!						
RTU-2							212	#DIV/0!	#DIV/0!						
RTU-3							147	#DIV/0!	#DIV/0!						
RTU-4							165	#DIV/0!	#DIV/0!						
RTU-5							N/A	#DIV/0!	######						
RTU-6							0	#DIV/0!	#DIV/0!						
RTU-7							242	#DIV/0!	#DIV/0!						
RTU-8							0	#DIV/0!	#DIV/0!						
RTU-9							0	#DIV/0!	#DIV/0!						
RTU-10							149	#DIV/0!	#DIV/0!						
RTU-11							163	#DIV/0!	#DIV/0!						
RTU-12							0	#DIV/0!	#DIV/0!						
MUA-1											0				
EF-1	HOOD 1												0		
EF-2	HOOD 2												717		
EF-3	HOOD 3												911		
EF-4	HOOD 4												884		
EF-5	HOOD 5												1460		
EF-10	HOOD 6												1428		
EF-8	HOOD 8												476		
EF-9	HOOD-9												3359		
EF-14	HOOD 10												1132		
EF-11	HOOD 11												2411		
EF-12	BAKERY HOOD-L-1												N/A		
EF-13	BAKERY HOOD-R-1												N/A		
EF-15	RESTRROMS													675	789
TOTALS		0	0	0	0	0	1293			0	0	0	12778	675	789

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	0	1293
TOTAL EXHAUST	675	13567
NET AIRFLOW	-675	-12274

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H20)
FRONT	
SIDE	
REAR	
AVERAGE	**#DIV/0!**

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.

NOTES: