National TAB

SWEETGREEN - ALDRICH ST., AUSTIN TX

Cx Readiness Log (HVAC-KVS)

ASSET TAG	DESCRIPTION	AREA SERVED	CX TASK	FIV RESULT	CX PASS W/ CONDITIONS	CX FAIL	CX CANNOT BE COMPLETED	RESPONSIBLE PARTY	NOTES/COMMENTS
AHU1	AIR HANDLER	KITCHEN	FIV/OP-FPT	X					MISSING FLEX ISOLATION SLEEVES
AHU2	AIR HANDLER	KITCHEN	FIV/OP-FPT	X					MISSING FLEX ISOLATION SLEEVES
AHU3	AIR HANDLER	DINING	FIV/OP-FPT	X					MISSING FLEX ISOLATION SLEEVES
CONDENSATE SYSTEM	ALL AIRHANDLERS	SPACE	FIV / FPT	X		X			NOT INSTALLED (OVERFLOW SWITCH, ALARM, PAN CONDENSATE DRAIN. PUMP)
BC1	BRANCH CONTROLLER	AHU'S	FIV/OP-FPT	X					NO VIBRATION ISOLATORS, 24V LINE IN CONTACT WITH 120V LINE
EF1	EXHAUST FAN	OVEN HOOD	FIV/OP-FPT						RUNNING 24/7 LUTRON TIMER CLOCK FAIL
EF2	EXHAUST FAN	RESTROOMS	FIV/OP-FPT						RUNNING 24/7 LUTRON TIMER CLOCK FAIL
HOOD 1	OVEN HOOD	OVEN TYPE II	FIV/OP-FPT			X			RUNNING 24/7 LUTRON TIMER CLOCK FAIL
CU2	CONDENSING UNIT	VRF SYSTEM	FIV/OP-FPT						
BMS	AHU 1-3 BMS	OFFICE	FIV/OP-FPT	X					POINTS LIST NOT PROVIDED
SENSORS	SPACE SENSORS	VARIOUS	FIV/OP-FPT						
STARTUP REPORTS	OEM STARTUP'S	VARIOUS	VALIDATION & REPORTS	X					NOT SUBMITTED
TAB REPORT	BALANCE REPORT	100% HVAC & VENTILATION	SAMPLE TEST AND REPORTS						