National TAB

Project: IBP 6111 - Suite 3100 ComputaCenter

Address: 6111 W. Plano Pkwy. Plano, TX

Asset: Fan Powered Boxes

Asset	Area Served	Address	Type	Size	Design Max CFM	Actual Max CFM	Design Min CFM	Min CFM	Design Fan + Heat CFM	Actual Fan + Heat CFM	Ak (max)
FPB-01 [1]	3109	FPB1-31	REHEAT	10	750	735	188	196	525	521	0.80
FPB-05 [1]	3136	FPB1-20	REHEAT	8	800	783	200	214	560	532	0.40

National TAB

Project: IBP 6111 - Suite 3100 ComputaCenter

Address: 6111 W. Plano Pkwy. Plano, TX

Asset: VAV's

Asset	Area Served	Address	Type	Size	Design Max CFM	Actual Max CFM	Design Min CFM	Actual Min CFM	Ak (max)
VAV-01 [1]	3136	VAV1-37	SINGLE	8	800	795	160	169	1.05

NOTES: [1] VAV DESIGN MAX IS DIFFUSER TOTAL. DESIGN MIN IS 20% OF DESIGN MAX.

National TAB

Project: IBP 6111 - Suite 3100 ComputaCenter

Address: 6111 W. Plano Pkwy. Plano, TX

Asset: SUPPLY (PHASE 1)

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
F1-1	3109	A	6	150	137	148	0.99
F1-2	3109	A	6	150	173	139	0.93
F1-3	3110	C	6	150	54	135	0.90
F1-4	3109	A	6	150	196	148	0.99
F1-5	3109	A	6	150	120	165	1.10
FPB-01				**750**	**680**	**735**	**0.98**
F2-1	3101	C	8	150	112	112	[2]
F2-2	3101	C	8	150	105	105	[2]
F2-3	3102	C	8	150	74	74	[2]
FPB-02 [1]				**450**	**291**	**291**	0.65
F3-1	3128	C	6	130	109	104	[2]
F3-2	3128	C	6	130	71	102	[2]
F3-3	3128	C	6	130	86	83	[2]
F3-4	3128	C	6	130	76	79	[2]
FPB-03 [1]				**520**	**342**	**368**	**0.71**
F4-1	3128	C	6	130	146	141	1.08
F4-2	3128	C	6	130	175	129	0.99
F4-3	3128	C	6	110	198	114	1.04
FPB-04 [1]				**370**	**519**	**384**	**1.04**

National TAB

Project: IBP 6111 - Suite 3100 ComputaCenter

Address: 6111 W. Plano Pkwy. Plano, TX

Asset: SUPPLY (PHASE 2)

Asset	Area Served	Type	Size	DESIGN CFM	Prelim CFM	FINAL CFM	% to design
V1-1	3136	CD	8	200	193	185	0.93
V1-2	3136	CD	8	200	211	198	0.99
V1-3	3136	CD	8	200	210	200	1.00
V1-4	3136	CD	8	200	228	212	1.06
VAV-01				**800**	**842**	**795**	**0.99**
F5-1	3136	CD	8	200	85	207	1.04
F5-2	3136	CD	8	200	81	190	0.95
F5-3	3136	CD	8	200	85	185	0.93
F5-4	3136	CD	8	200	93	201	1.01
FPB-05				**800**	**344**	**783**	**0.98**
F6-1	3135	CD	8	200	188	188	0.94
FPB-06 [1]				**200**	**188**	**188**	**0.94**