Comfort. Under control.

09-26 SWEETGREEN #NYM237 - GARDEN CITY, NY (TAB, IAQ)

Project Issue Information

Issue Name : RTU-1

Description : RTU-1 SHOWS TO BE A YHC067 IN THE M-SHEETS. IT IS ACTUALLY A YHC092. UNIT IS SCHEDULED FOR 1600 CFM. GRILLES ADD TO 1300 CFM. GC DOES NOT HAVE SUBMITTALS DUE TO UNITS BEING EXISTING.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 09/28/2022 - Wesley John - National TAB

Project Issue File Details

Image_2022_09_28T151045.500.jpeg