Comfort. Under control.

08-01 MENDOCINO FARMS - ENCINTAS, CA

Project Issue Information

Issue Name :	RTU-1 AIRFLOWS		
Description :	UNIT IS SCHEDULED FOR 3500 CFM BUT DIFFUSERS TOTAL 3650 CFM. BALANCE TO DIFFUSER TOTAL BUT TRY TO SATISFY BOTH REQUIREMENTS IF POSSIBLE.		
Created By :	National TAB	**Assigned To :**	National TAB - Zack Eismin
Status :	Pending		
Originated Date :	08/01/2022 - Will Turnbough - National TAB		